



**Office of the Divisional Commissioner, Jammu**  
**(Rail Head Complex, Jammu)**  
**(0191-2478991, 2478999, Fax-2478997,)**  
**e-mail: divcomjammu@gmail.com**

**Additional Secretary,**  
With Chief Secretary,  
Civil Secretariat J&K,  
Jammu/ Srinagar.

No: 902/Divcom/P&S/ 97/2290

Dated: 21 -10- 2021.

**Subject: Physical and Financial Status of Major Developmental Project of Jammu Division.**

Sir,

I am directed to enclose herewith the statement showing the Physical and financial Status of 28 Major Developmental Projects of Jammu division as on 20<sup>th</sup> of October 2021 being executed in Jammu division for favour of information and kind perusal of worthy Chief Secretary, UT of J&K.

**Encl:- leaves**

Your's faithfully

(Munish Dutta)

Deputy Director (Plg)  
With Divisional Commissioner,  
Jammu.

21/10/2021

Copy to the :-

1. Deputy Commissioner Jammu/Kathua/Reasi/Doda/Kishtwar/Samba/Rajouri/Udhampur for kind information.
2. Managing Director JKPCC Jammu.
3. Director Tourism Jammu
4. Managing Director JK Housing Board Jammu/CVPPL/NHAI Jammu
5. Executive Director, Mubarak Mandi Heritage Society Jammu.
6. Director Horticulture ( Planning and Marketing J&K) Jammu.
7. Director Tourism (Plg) Civil Secretariat, Jammu.
8. Chief Engineer PWD/I&FC/RTIC/CPWD Jammu.
9. Administrative officer IIT/IIM Jammu.
10. General Manager, NHIDCL Jammu.
11. Zonal Head BPCC Jammu
12. Executive Engineer, CPWD Jammu ( AIIMS project).
13. Under Secretary to the Government Revenue Department Civil Secretariat Srinagar/Jammu
14. PPS with Divisional Commissioner, Jammu for information to worthy Divisional Commissioner.
15. Website of Divisional Commissioner office Jammu.

**Revised format for furnishing weekly updated Physical and Financial progress of Mega Projects of Jammu Division as on 20th of oct 2021**  
**Annexure -B**

S.No	Name of Project	Executing Agency	Sanctioned Date	Date of completion as per contract Agreement.	Likely date of completion	Awarded cost of project (Rs. In Cr)	Physical Progress %age	Fin Expenditure (Rs in cr)	Fin Progress (% age)	Remarks.
1	2	3	4	5	6	7	8	9	10	11
1	Pakal Dul HE Project (1000 MW)	Chenab Valley Power Projects [P] Ltd.	Oct-2014	April' -2020	July-2025	Rs 8112.12	21.62%	2047.41	25.20%	All major work packages awarded and works are in progress.
2	Kiru HE Project (624 MW)	Chenab Valley Power Projects [P] Ltd.	Mar-2019	Sept-2023	Aug-2024	Rs 4287.59	10.07%	588.47	13.70%	All major work packages awarded. Works of Diversion Tunnel , Main Access Tunnel, Adit to Pressure Shaft Top & bottom are in progress. Dam abutment stripping works are in progress. Day lighting of Diversion Tunnel Achieved on 01.03.2021. Pilot excavation of Power House cavern and Transformer Cavern are completed
3	Kwar H.E Project ( 540 MW)	CVPPL	Investment approval from GoI is awaited	NA	54 Months from start of Works	Rs 4633.30	NA	180.81		Technical bids of civil work package have been opened and are under evaluation. Further NIT for E&M package has been invited. MOP GOI vide letter dated 15-02-2021 has circulated the PIB memo for comments from different apprising agencies. Replies to the comments received from department of Expenditure , MOF and Niti Aayog have been submitted on 16-03-2021 & 09-06-2021 resp. GoJK vide letter dated 23-06-2021 has submitted the comments on the draft PIB note of the project to MOP, GOI. During the meeting chaired by Secretary ( Power) GOI on 03-08-2021, It has been advised that the model ( cost and tariff based on exemption by GOJK an GOI) as being followed for Rattle HE project may be adopted for Kwar HE Project also. The consent of the same from Govt of J&K is awaited . Works to be awarded after investment approval of the project

2

4	Rattle Hydro Electric Project 9 (850 MW)	RHPCL (A joint venture of NHPC Limited and JKSPDC Limited)	Feb-2021 as per Cabinet Investment Sanction	NA	Jan-2026	N.A	about 2%	Expenditure till date by RHPCL=3.6 crore	Less than 1%	A Joint Venture between NHPC (51%) & JKSPDC (49%) was incorporated as Rattle Hydro Electric Power Corporation Limited ( RHPCL ) on 01-06-2021. 2. Sanction Cost as per Cabinet approval is Rs 5281.94 cr ( Nov -2018 Pl ) 3. EPC Single package ( Turkey tendered for execution of 850 MW Rattle HE Project has been uploaded on CPPP Portal by NHPC on 22-07-2021 on behalf RHPCL. 4. Prebid meeting has been done on 24-08-2021. 5. Prebid relies and corrigendum has been issued on 17-09-2021, last date of bid submission has been extended to 01-11-2021.
5	AIIMS, Vijaypur (District Samba)	CPWD	08.03.2019 work awarded to EPC contract on 22.02.2022	Aug-2022	Mar-2023	1253.00 Cr	33%	310.00	25%	Important issues for kind attention & intervention: 1. C/o underpass to connect both Campuses of AIIMS, Jammu is yet to be started by state PWD and NHAI. 2. Construction of to and fro merging/demerging with National Highway is to be taken up by NHAI.
6	Const. Of Medical collage campus at Doda (Ghat)	PWD (R&B)	Jan-2018	Jan-2020	March-2022	139.00	85%	123.93	89.16%	1) MEDICAL COLLEGE CAMPUS :- a) Main College Building (G+4):- i), Structure work completed of all blocks. ii), Hollow block masonry and Plaster work in all Blocks stands completed. iii), Plaster work outer/ inner side completed and wall putty inner side all Blocks all Floor completed. iv), Laying of Granite in Corridors and Tiles in Rooms is b) Animal House (G):- Structure work completed. Fabrication of truss work and fixing of CGI sheets completed.Hollow block masonry work completed. Plaster work completed. Tile work completed. c) Gymnasium (G):- structure work completed. Fabrication of truss and fixing of CGI Sheets work completed.Hollow Block Masonry work completed. Tile work completed.Plaster work completed except bathroom d) Day Care Centre (G):- Structure work completed, fixing of CGI Sheets and truss work completed.Hollow Block Masonry and plaster work completed. Laying of tile work completed except bathroom. e) Chain link fencing:- 45% work stands completed and further work not resumed. f) Const. of UGT (Underground Domestic/Raw water/Fire Tank and Pump House:- Structure work completed.

										<p>f) Non Teaching Staff Qtrs.(G+5) 3 Blocks:-</p> <p>i), Structure work all Blocks stands completed except Lift Machine room. Hollow Block masonry and inner plaster work in Block No.1,2 and 3 stands completed. Putty work in block No.1 is completed. Solid block masonry in Block No. 1,2,3 in column boxes is in progress. External plaster work is in progress.</p> <p>ii), Fabrication of trusses all Block completed except Lift Machine room.</p> <p>iii), Laying of tile work in all blocks completed except bathrooms.</p> <p>g) Principal Bungalow (G+1):- Structure work completed.Hollow Block Masonry completed. Plaster work completed.</p>
7	Const. Of Govt. Medical Collage at Kathua (2017-18)	PWD (R&B)	May-2017	Mar-2021	Oct-2021	139.00	92%	121.51	87.41%	<p>1. Main Collage Building:- Main Collage building completed except false ceiling and furniture in Lecturer Theatres. 02 No. lifts installed, Testing and Certification awaited. Fire fighting work completed except fire hose cabinet in 3rd floor and testing.</p> <p>2. Boys Hostel:- Work Completed.</p> <p>3. Girls Hostel:- Work Completed.</p> <p>4. Professor's Quarter (01 No.):- Work completed except window shutters and sanitary fitting works and tiles in toilets.</p> <p>5. Associates Professor Quarter (01 No):- Work completed except sanitary fitting works and tiles in toilets.</p> <p>6. Lecturer Quarter (02 No):- Finishing work is in progress,i.e flooring joinery work, railing &amp; sanitary fitting in toilets.</p> <p>7. Gymnasium:- Work completed except joinery work,floor tile and toilet works.</p> <p>8. Non teaching Quarters (03 Nos):- All G+5 slab of all the 03 blocks has been laid and block masonry work is in progress.</p> <p>9. Boundary wall:- 35% of boundary wall completed.</p> <p>10. Nallah Protection Work:- 40% of nallah protection work has been completed.</p> <p>11.Principal Bungalow:- Work completed except tile flooring in first floor, door shutters, stairs, kitchen and toilet.</p> <p>12. 1.00 lacs Ltr. Capacity Over Head Tank:- Drilling work of 01 No bore has been completed. 96% of OHT work &amp; 95% of under ground water tank has been completed.</p> <p>13. Day Care Centre. Foundation excavation work.</p>

8	Const. Of Medical Collage at Rajouri Administrative/Academic Block: (G+4)	PWD (R&B)	Jun-16	Jun-20	Oct-21	139.0000	88%	124.02	89%	<ul style="list-style-type: none"> <li>Administrative/Academic block (G+4) (building completed except furniture 30% supplied at site).</li> <li>RCC framed structure completed.</li> <li>Masonry completed.</li> <li>Plaster work completed.</li> <li>Firefighting work completed.</li> <li>Granite/Tiles work completed.</li> <li>Metal ceiling completed.</li> <li>Sanitary fitting and plumbing completed.</li> <li>Aluminium doors and windows completed.</li> <li>Electrification internal completed.</li> <li>Structural glazing/ACP completed.</li> <li>Water proofing on roof completed.</li> <li>Colour wash completed.</li> <li>External development work (in progress 90% completed).</li> <li>Main gate (in progress 85% completed).</li> <li>Hostels and Residence of Students/Faculty.</li> <li>1. Girls Hostel (G+1): 06 blocks. <ul style="list-style-type: none"> <li>06 blocks RCC framed structure completed.</li> <li>Brick, masonry, water proofing completed.</li> <li>Plaster work 80% completed.</li> <li>Tile/Granite work 60% completed.</li> <li>Doors/Windows (80% Procured).</li> <li>Electric fitting is in progress.</li> <li>Sanitary fitting (internal) completed.</li> <li>External development work 10% completed.</li> </ul> </li> <li>2. Boys Hostel (G+1):- 06 Blocks <ul style="list-style-type: none"> <li>06 blocks RCC framed structure completed.</li> <li>Brick, masonry, water proofing completed.</li> <li>Plastering work 80% completed.</li> <li>Tile/Granite work 60% completed.</li> <li>Doors/Windows 80% procured.</li> <li>Electric fitting is in progress.</li> <li>Sanitary fitting (internal) completed.</li> </ul> </li> </ul>
				Jun-21	Sep-21					<ul style="list-style-type: none"> <li>External development work (100% completed).</li> </ul>

4r

												<ul style="list-style-type: none"><li>c) Nurses Hostel (G+1) : 03 Blocks<ul style="list-style-type: none"><li>• 06 blocks RCC framed structure completed</li><li>• Brick Masonary, Water Proofing completed</li><li>• Plastering, tile work (50% completed)</li><li>• Tile/ Granite work (50% completed)</li><li>• Doors/Windows (40% Procured)</li><li>• Electric fitting in progress</li><li>• Sanitary fitting (internal) completed</li><li>• External Development work (5 % completed)</li></ul></li><li>e) Faculty residence : 07 Blocks<ul style="list-style-type: none"><li>• 05 blocks frame structure completed &amp; Masonary work &amp; water proofing in progress.</li><li>• 01 blocks frame structure &amp; masonry completed.</li><li>• 01 blocks frame structure completed.</li></ul></li></ul>
				Dec-2021	Dec-2021							Upgradation of Teaching District Hospital by way of construction of additional blocks: <ul style="list-style-type: none"><li>• Frame structure completed.</li><li>• Masonary in Progress 90% &amp; plaster work: Inside Completed outside in Progress 60% Completed.</li></ul>
9	Govt. Medical College Udhampur	PWD (R&B)	Dec-2019	-	-	255.00	-	4.53	1.77%			Site investigation in progress. Allotment for architectural and structural part has been allotted.
10	State Cancer Institute at GMC Jammu	PWD (R&B)	Nov-2019	24 months from date of start	Mar-2022	39.53	75%	15.948	43%			Building structure completed. Internal wall = 80 % completed. Finishing work in progress.
11	Const. of Bone & Joint Hospital at Bakshi Nagar Jammu	PWD (R&B)	Feb-2019	24 months from date of start	Mar-2022	40.34	77%	15.99	41.00%			Building structure completed. Finishing work in progress. Fire fighting and electrical work in progress.
12	Construction of 100 Bedded Hospital at Kot Bhalwal.	JKPCC Ltd.	May-2017	Mar-2020	Work Completed	20.00	100%	14.80	75.00%			Works stand completed and handed over & inaugurated by the Hon'ble Lieutenant Governor, J&K on 26-03-2021.
13	Government Ayurvedic Medical College cum Hospital Akhnoor Jammu	JK Housing Board	2012-13	The scheme was proposed to be completed within two working seasons if the flow of funds remain consistent.	May-2021	25.80	100%	24.19	94.00%			completed

14	District Hospital at Reasi	JKPCC Ltd.	Nov-2008	Mar-2021	Sept-2021	34.39	99.88%	34.35	94.00%	1) OPD block complete and functional at district Hospital since 2015. 2) Emergency/ Diagnostic and Administrative Block completed and functional since 2018. JPD Block work under final stage of completed and functional since 2018. 3) JPD Block civil work completed. Electro/ Mechanical and external works are under progress. 4) Doctors Qtrd/ Ramp Block 50% structure completed. 5) Allied works like Main Gate, Bridge over Nallah, RCC retaining walls, completed and boundary wall Internal road, Parking and land scape area partly completed.
15	IIM JAMMU (Construction of Permanent Campus under Phase-1 for IIM Jammu at Jagti Jammu).	CPWD (M/s Ramacivil India Construction Private Ltd)	Oct-2020	Oct-2022	Oct-22	376.82	14.00%	46.55	12.40%	PMGSY road passing through the campus, making the site difficult to close off foundation work of various buildings started. Priority Building like hostels have been brought above Plinth.
16	IIT Jammu(Transit Accommodation and New Hostel Phase I-B)	CPWD (M/s A.S. Enterprises)	May-2019	May-2020	Sep-21	44.70 Cr	96.00%	42.53	92%	Hostel Bldg & "D" Block of transit accommodation is handed over. Finishing work in A,B & C block of transit accommodation is ongoing. Delay due to covid & additional lab work is still (Started w.e.12/08/2021).
	Construction of Main Campus of IIT-Jammu in Phase 1C on EPC basis	CPWD (M/s Ramacivil India Construction Private Ltd)	Feb-2020	April-2023	April-2023	532.38Cr	3.50%	8.49	1.50%	layout and building drawings are being finalized by the institute. Excavation of buildings (Sports block, Lecture Hall, Engineering Block, Workshop, Residential Type III and V, Hostel and Dining Hall) and Roads under progress. Raft of Hostel and Engineering Block at ground level in Progress.
17	a) Jammu-Akhnor Road pkg-II	NHIDCL (M/s S.P. Singla Construction Pvt. Ltd)	Aug-2018	Dec-2021	Dec-2021	272.77	75.09%	195.28	71.59%	
	b) Jammu-Akhnor Road pkg-III	NHIDCL (M/s Tarmat Ltd)	July-2019	Dec-2021	Mar-2022	193.99	39.32%	71.66	36.94%	Considering the progress of work and pending issues at site i.e Acquisition of Army land, acquisition of land in village Purkthoo and Malpur, work is likely to be completed by 31.03.2022.
18	Chenani – Sudhmahadev Road	NHIDCL(M/s ECI-SRM Projects)	Nov-2018	Dec-2021	Mar-2022	155.04	56.62%	87.15	56.21%	Considering the progress of work nad pending issues at site i.e Acquisition of forest land , work is likely to be completed by 31.03.2022

9m

19	Jammu Ring Road	NHAI(M/s Gayatri - KMBIV)	Jan -18	Jan-2021	Mar-2022	1339	51.32%	620.63	46.35%	The works like Improvement/ upgradation of road/construction of cantens/construction of urinal/Entry gate & allied works/shifting of utilities have been 100 % completed . Auction shed 46% completed
20	Fruit and vegetable mandi Narwal Jammu under languishing projects	Xen Horticulture( P&M) Jammu	Jan-2020	Aug-2021	Aug-21	496.84	94%	366.28	86.00%	The Project is being executed by the Punjab Govt. and RTIC Department is the nodal Department on the JK side for solving their interstate issues.
21	Shah Pur kandi Dam Project.	Punjab Govt - & RTIC Deptt is the nodal Deptt on the JK side for solving interstate issues	-	-	-	-	-	-	-	The Project has been technically approved in 144th TAC meeting held on 08-05-2020 by the CWC. Various clearance for phase -1 of the Project have been obtained , Investment clearance pending , User agency: JKPDPC
22	Ujh Multipurpose Project	User agency JKPDPC	-	-	-	Rs. 9167.00 cr	-	-	-	Work abandoned by M/s GVR since 2018. contract terminated by CE, 18 FC Deptt Jammu vide no: IFC J/W/2902-2907, dated:-13-05-2019. PMC for ' Consultancy for preparation of DPR for balance work was shortlisted and work stands allotted and is in progress.
23	Gated Barrage Across River Tawi, Jammu	Irr & Flood Control (M/s GVR Infra Project Ltd)	July-2010	July-2012	New tender shall be floated after the submission of DPR by the PMC & subsequent approval by competent authority	69.70	86%	58.19	83.47%	
24 (A)	Mubarak Mandi Heritage Jammu Conservation of Darbar Hall	MMJHS	Oct -2018	Dec-2020	Mar-2022	5.39	30%	Nil	Nil	1. The work was sanctioned on 10.10.2018, AAA accorded on 26-04-2019 and work allotted on 26-08-2019. 2. The Contractor has been served with notices to augment labour & resources. 3. There was an issue with Consultant hired by MMJHS which has been resolved and his contract has been terminated. 4. Sensitive heritage building conservation in often challenged by a number of issues in its process & is a slow progress compared to other civil , electrical & mechanical works.



B	Conservation of Dogra Art Museum	MMJHS	Oct-2018	do	Mar-2022	2.65	4.00%	Nil	Nil	1. The work was sanctioned on 10-10-2018, AAA accorded on 26-04-2019 and work allotted on 29-08-2019. But site handed over to Contractor in December 2020 due to non-shifting of Dogra Art Museum to erstwhile Army Headquarter temporarily. 2. The Contractor has been served with notices to augment labour & resources. 3. There was an issue with Consultant hired by MMJHS which has been resolved and his contract has been terminated. 4. Sensitive heritage building conservation in often challenged by a number of issues in its process and is a slow process compared to other civil, electrical and mechanical works. 5. The work will be completed by target date i.e. March 2022.
c	Conservation of Raja Ram Singh Palace	MMJHS	Oct-2018	Mar-2022	Dec-2021	10.90	10.00%	Nil	Nil	1. The work was sanctioned on 10-10-2018, AAA accorded on 06-03-2020 & work allotted on 05-09-2020. 2. The work will be completed in stipulated time frame i.e. March 2022
d	Conservation & Adaptive Reuse of Mahal of Queens of Raja Ram Singh.	MMJHS	Oct-2018	Dec-2021	Dec-2021	4.75 ( phase-1)	20% ( conservation work)	Nil	Nil	1. The work was sanctioned on 10-10-2018, AAA awarded on 06-03-2020 and conservation part allotted on 10-09-2020 for Rs.4.75 crores. > The conservation part shall be completed by target date i.e. December 2021. > Tendering for adaptive reuse is in progress as the same was not tendered along with conservation part due to lapse on the part of the then
e	Redevelopment of Central Courtyard	MMJHS	Oct-2018	do	18 months from date of allotment of work			Nil	Nil	> The work was sanctioned on 10-10-2018, AAA accorded on 06-03-2020. > The work was put to e-tenders seven (07) times but the tender could not be matured due to pure response. > After re-visiting the DPR and tender document prepared by the then Consultant, the fresh tender process has been initiated due to in completions and inadequacies in the DPR and tender document of the then Consultant.
f	Conservation of Raja Amar Singh Palace	MMJHS	Oct-2018	June-2022	June-2022	11.78	4.00%	Nil	Nil	> The work was sanctioned on 10-10-2018, AAA accorded on 06-03-2020 and work allotted on 14-12-2020. 2. The work will be completed by the target date of completion i.e. June 2022
25	a) Jammu- Srinagar- Pahalgam- Anantnag- Salmabad Uri- Kargil- Leh -Swadesh Darshan	Director Tourism Jammu	Oct-2016	March- 2021	May- 2021	27.22	98%	17.57	65.00%	

b) Jammu-Rajouri-Shopian-Pulwama Circuit under Himalayan Circuit	Director Tourism Jammu . Jammu, Rajouri, Dev. Authority, Poonch Dev. Authority, Jammu Tawi Golf course.	Oct-2016	Mar-2021	May- 2021	37.12	100%	28.00	75.43%	
c) Construction of Assets in lieu of those destroyed in Floods	Jammu Tawi Golf Course, DTJ, Surinsar- Mansar Dev Authority, Rajouri Dev Authority, Poonch Dev. Authority.	Oct-2016	March- 2021	May- 2021	28.44	98%	19.49	68.53%	
d) Mantalai - Sudhmahadev- Patnitop	NPCC	Sep-2016 but the land handed over to NPCC in Nov - 2017	Nov-2020	Dec-2021	90.80	88.50% Mantalai & 100% Sudhmahadev	67.61	73.67% Mantalai & 100% Sudhmahadev	Mantalai : Work is in progress. Sudhmahadev completed & handed over to PDA Kud on 18.12.2018.

26	Industrial Biotechnology Park at Ghatti, Kathua.	NPCC	June- 2018	Dec-2020	June-2022	26.72	49.00%	12.60	47.16%	1). RCC structural Frame work upto G+2 level is completed. 2). Terrace Floor Columns casted. 3). Overhead water tank casted. 4). Internal plastering work is in progress. 5). External plastering work is in progress. 6). Brick work is in progress. 7). Aluminium joinery work is in progress. 8). Internal electrical work is in progress. 9). Ms Petal Spaceframe fabrication is in progress 10). Painting (External and Internal) work is in progress. 11). Flooring work is in progress 12). Fire Fighting work is in progress. Electrical substation: 1). Ground Floor slab casted. 2). Cable Trench brick work completed. UG Tank 1). RCC casting of UG Tank completed. 2). Brick 1). RCC structural work completed. 3). Plastering work completed 4). Truss fabrication work completed.
27	JKIT Infrastructure Development Corporation (JKIT IDC)	-				Rs 50.00				(i) Chunk of land measuring 28 kanals situated at Exhibition Ground, Jammu has been identified for establishment of IT tower. Said land is presently in possession of Industries and Commerce Department, Jammu. (ii) 93 Kanals 1 Marla land identified at village Dhannai for establishment of IT Park. The said land comprises 79 K-14 M forest land. Request has already been made to transfer in favour of JKITIDC for establishment of IT Park case is under process, presently FCA case for transfer of land is with Conservator of Forests, Jammu.
28	Sub-Regional Science Centre at Jammu	-				Rs. 18.20				Suitable land measuring 50 kanal is being identified, after intensive search one land parcel has been spotted at Birpur Samba, revenue papers under preparation Formal sanction of the site to be finalised by NCSM (National Council of Science Museums), after spot inspection.

3

f) Landscape work / Dev. of Site incl. const. of internal roads:- Development of site by way of const. of R/wall around Residential Qtrs. for Faculty/Hostel for Girls and Boys is in progress. Levelling of terrace front side of Main building and Residential buildings/ internal road work is also in progress.

**II) HOSTELS / RESIDENTIAL QTRS FOR FACULTY:-**

**a) Boys Hostel (G+3):-**

- i, Structure work all blocks stands completed.
- ii, Hollow Block masonry and inner/ outer side plaster work all Block completed.
- iii, Inner side wall putty completed.
- iv, Electrification work, Laying /fixing of conduits, Modular boxes & Distribution board 80% completed.

**b) Girls Hostel (G+3):-**

- i, Structure work all Blocks stands completed.
- ii, Hollow Block masonry all Blocks and inner/ outer side plaster work all floors completed.
- iii, Inner side wall putty all Blocks all Floors completed.
- iv, Fabrication of trusses all Blocks completed.
- v, Electrification work, Laying /fixing of conduits, Modular boxes & Distribution board 80% completed.

**c) Professor Qtr.(G+1) 1 Block:-**

- i), Structure work completed.
- ii), Fabrication of truss work and fixing of CGI sheets completed.
- iii), Plaster work completed.

**ii), Hollow Block masonry work completed**

**d) Associate Professor Quarter (G+2) 1 Block:-** Structure work completed. Fabrication of truss work completed. Hollow Block Masonry work completed. Plaster work completed

**e) Asstt. Professor/Lecturer Qtr.(G+2) 2 Blocks:-**

Structure work Block No.1 and 2 completed. Hollow Block Masonry in block No.1 and 2 completed. Plaster work in Block No. 1 and 2 completed. Fabrication of trusses Block No.1 and 2 completed. Fixing of CGI sheets in Block No.1 completed and Block No.2 is in progress. Laying of tile work in block No. 1 completed.